



Status and Design Features of the new NASA GRC Mechanical Vibration Facility (MVF)

**Kim D. Otten,
Dzu K. Le, James C. Akers, Vicente J. Suarez**
NASA Glenn Research Center

June 8-10, 2010



Test Facility Overview


Honoring the
50 YEARS
legacy. Assuring the Mission.

- Environmental test capability for NASA's future space programs is being developed at the Space Power Facility (SPF) at the NASA Glenn Plum Brook Station in Sandusky, OH.
- SPF will provide *one-stop shopping* for a wide variety of space environmental testing.


Environmental Facility Capability:

- Mechanical Vibration
- Acoustic
- Modal Floor
- Thermal-Vacuum


- The focus of this presentation is the status and design of the Mechanical Vibration Facility (MVF).




Space Power Facility – Sandusky OH



Provide and Support Future NASA Testing



Benham Corporation is Prime Contractor



* MVF Suppliers:

TEAM: Actuators & Spherical Couplings, Pad Bearings, etc.


Data Physics: Vibration Control System

MVF Primary Objectives



- Benham is tasked to design and deliver a Mechanical Vibration Facility (MVF):
 - Capable of base shaking a 75-ft, 75,000 lb, 23.67-ft CG, 18-ft diameter test article with single-axis sine excitation to 1.25-g vertically and 1.0-g horizontally from 5-to-150-Hz without repositioning the test article.
 - Capable of fixed-base modal testing the same test article (71-ft tall)

Mechanical Vibration Facility (MVF)



"The MVF requirements make it a higher capacity facility than any in existence - 50% greater payload capacity, 25% greater vertical force capacity and 50% higher frequency range than HYDRA (ESTEC), the current largest capacity (aerospace) vibration system."


Note: MVF is capable 480,000 lbf vertically, and 170,000 lbf in each lateral direction.

Kim.D.Utten@nasa.gov

NASA GRC/DEV/Structural Systems Dynamics Branch

 AEROSPACE

Mechanical Vibration Subsystem – Close-up




Horizontal Actuator Assembly (HAA)

- Horizontal Actuator Drives Table Horizontally
- Composed of Horiz. Actuator & Pad Bearing
- Pad Bearings Guides Table Vertically
(Horiz. Actuator Mounting Pedestals Not Shown)

Vertical Actuator Assembly (VAA)

- Vertical Actuators Drives Vertical Vibration
- Composed of Vertical Actuator & Spherical Coupling
- Spherical Couplings Permits Horizontal Motion
- Spherical Coupling Restrains Overturning Moments
(With Vertical Actuators Locked Down)

MVF with Vibration Table Removed




MVF Operation – Overview



Movies


- Vertical Shake

Vertical Motion Movie.wmv




- Horizontal Shake

BIAXIAL PLAN VIEW Y MOTION.wmv



- Spherical Coupling

Sherical Coupling-Double Animation WMF.wmv



Note: MVF is capable of 6-DOF, but the MVF Controller would require modification

Testing has been performed for Vertical Actuators





Figure 2: VAA Factory Verification Test Rig



MVF Lifts (Concrete Pours)




Not to Scale



December 2008 - Construction Baseline

Starting Point: 4" Mud Mat on Floor of 19-ft deep pit, and Shotcrete/Anchored Vertical Walls




December 2008 – Rock Bolt Driller



April 2009 – Rebar for Pour #1

Honoring the
50th Anniversary




June 2009 – Pour #1

Honoring the
50th Anniversary of the Moon Landing
Honoring the
50th Anniversary of the Moon Landing
Honoring the
50th Anniversary of the Moon Landing



June 2009 - Pour #1 – Complete

Honoring the
50th Anniversary of Human Space Flight
Mission.



June 2009 - Pour #2 – Rebar & Formwork

50 Years
Honoring the
Mission.

North
Wall




June 2009 - Pour #2 – Complete

Honoring the
50 YEARS
the Mission.



July 2009 - Pour #3 – Formwork



August 2009 - Pour #4 – Rebar

Honoring the
50 Years
the Mission.



September 2009 – Pour #4 Forms Removed

Ho
the Le
50 YEARS
ing the Mission.



October 2009 - Tensioning Rock Bolts



90 of 106 Rock Anchors Tensioned to 208,000 lbs


Remaining 16 will be Tensioned when Horizontal Pedestals Installed



November 2009 – Pour #5 Complete



Summary: Started w/ Empty 19-ft pit in December 2008



December 2009



Concrete : 4.4 million lbs (1038 cu yds)

Rebar : 11.2 miles (79 tons)

Rock Anchors: 20.4 million lbf (106)


Tension Anchors: 11.1 million lbf (178)



Mechanical Vibration Facility



- Will be able to accommodate single-axis sine excitation for 75,000 lb test article with 23.67-ft CG and 18-ft diameter to 1.25-g vertically and 1.0-g lateral from 5 to 150 Hz without rotating test article.
- Space and the MVF reaction mass is designed to accommodate even larger diameter test articles.



Looking Forward



- Vertical Actuators – Completed
- Spherical Couplings – Completed
- Horizontal Actuators Complete – June 2010
- MVF Table Complete – July 2010
- MVF Assembly Complete – August 2010
- Benham Verification of MVF Complete – April 2011
- NASA Integrated System Testing – Summer 2011
- Available for Testing – Fall 2011

For MVF Testing, Contact

Mr. Jerry Carek,

Phone: (419)-621-3219, Gerald.A.Carek@nasa.gov



Thank you

Contact Information:

Kim Otten

NASA Glenn Research Center

Kim.D.Otten@nasa.gov

